

This report is not valid if the serial number has been defaced or altered IPN4C/

04505711

ELECTRICAL INSTALLAT

Contractor's Reference Number

CRN/J148251BV90

Issued in accordance with British Standard 7671 - Requirements for Electrical Installations by an Approved Contractor or Conforming Body enrolled with NICEIC, Warwick House, Houghton Hall Park, Houghton Regis, Dunstable LU5 5ZX

A. DETAILS OF THE CLIENT

Client:

Brunel Management

Address: Brunel Chambers

Devonshire Place

St Helier

Postcode: JE2 3RD

B. PURPOSE OF THE REPORT

Landlord Report Purpose for which

this report is required:

Date(s) on which inspection and testing were carried out: 16/10/2018

-- 16/10/2018

C. DETAILS OF THE INSTALLATION

Occupier:

Brunel Management

Address: 90 Belle Vue

La Route Des Quennevais

This report must be used only for reporting on the condition of an existing installation.

St. Brelade

Jersey

Postcode: JE3 8NH

Estimated age of the

electrical installation:

18

vears

Description of premises: domestic, commercial,

Domestic

Evidence of alterations or additions If yes, estimated N/A age

years

industrial, other (Please state)

Electrical Installation Certificate No or previous Periodic Inspection or Condition Report No:

24664

Date of previous inspection:

01/10/2009

Records of installation available: yes

Records held by: Smail and Richards

D. EXTENT OF THE INSTALLATION AND LIMITATIONS ON THE INSPECTION AND TESTING

Extent of the electrical installation covered by this report:

Fixed wiring only

Agreed limitations including the reasons, if any, on the inspection and testing:

Any concealed cables installed in prescribed zones and concealed cables protected against mechanical damage. Sampling of termination of cables in enclosures (30% sockets lights and switches to be sampled to check if correctly terminated)

Agreed with: Brunel Management

Operational limitations including the reasons (see page No.

None

The inspection and testing have been carried out in accordance with BS 7671, as amended. Cables concealed within trunking and conduits, or cables and conduits concealed under floors, in inaccessible roof spaces and generally within the fabric of the building or underground, have not been visually inspected unless specifically agreed between the client and inspector prior to the inspection.

E. SUMMARY OF THE CONDITION OF THE INSTALLATION

General condition of the installation (in terms of electrical safety):

The General condition of the installation is good

Summary of the condition of the installation continued on additional pages? No Yes

Overall assessment of the installation:

SATISFACTORY /

An 'Unsatisfactory' assessment indicates that dangerous (CODE C1) and/or potentially dangerous (CODE C2) conditions have been identified, or that Further investigation without delay (FI) is required

Specify page No(s):

(Delete as appropriate) This report should have been reviewed and confirmed by the registered Qualified Supervisor

Page 1 of

10

Please see the 'Notes for Recipients' on the reverse of this page.

of the Approved Contractor responsible for issuing it. (See declaration on page 2)

This report is based on the model forms shown in Appendix 6 of BS 7671
Published by Certsure LLP. Certsure LLP operates the ELECSA & NICEIC brands. © Copyright Certsure LLP (January 2015)

<http://www.checkmyniceiccert.com> and put in the certificate number certificate is genuine, go to www.checkmyniceiccert.com Vour